

## INSTALLATION VALIDATION

**Please return to Smart Impulse within 48 hours**

CONTACT INFORMATION						
Company on site						
Site full address						
Company in charge of installation						
Lead electrician	Last name					
	First name					
	E-mail					
	Phone					
INSTALLED EQUIPMENTS						
Equipement	Delivered Quantity	Installed Quantity	Comments			
Smart Analyzer						
Smart Analyzer / pre-built cabinet						
RT or ART sensors						
BNC extension cords and T plugs						
24 V power supply						
UMTS modem and Ethernet cord						
Smart Tag						
Radio gateway						
READING ON AN EXISTING METER						
Readings on the main electric meter (if available): Date of the reading: ___ / ___ / _____	P1 :	W	P2 :	W	P3 :	W
	Q1 :	VAr	Q2 :	VAr	Q3 :	VAr
		inductive <input type="checkbox"/> capacitive <input type="checkbox"/>		inductive <input type="checkbox"/> capacitive <input type="checkbox"/>		inductive <input type="checkbox"/> capacitive <input type="checkbox"/>
VALIDATION						
<b>Mains supply</b>						
Number of total cables per phase <small>Total number of cables per cable thread</small>	φ1		φ2		φ3	
Number of encircled cables per phase <small>If the cable thread is too large, encircle only a fraction</small>	φ1		φ2		φ3	
<b>Capacitor banks (if available)</b>						
Number of total cables per phase	φ1		φ2		φ3	
Number of encircled cables per phase	φ1		φ2		φ3	
I certify that the installation has been lead according the instructions					yes <input type="checkbox"/> no <input type="checkbox"/>	
I certify that the current sensors have been placed at the correct location, in the right direction					yes <input type="checkbox"/> no <input type="checkbox"/>	
I certify that I have run all the tests, according to the instructions					yes <input type="checkbox"/> no <input type="checkbox"/>	
I certify that all the working capacitor banks have been equipped					yes <input type="checkbox"/> no <input type="checkbox"/>	
I certify that the installation is complete					yes <input type="checkbox"/> no <input type="checkbox"/>	
I will send <b>the screenshots of the tests I carried out within 2 days</b>					yes <input type="checkbox"/> no <input type="checkbox"/>	
I will send <b>pictures of the installation within 2 days</b> to <a href="mailto:technique@smart-impulse.com">technique@smart-impulse.com</a> <i>Smart Impulse meters, current sensors, circuit breakers for the meters, earth connection, global overview of the electrical room after installation</i>					yes <input type="checkbox"/> no <input type="checkbox"/>	
REMARKS						

Please return this form back to [technique@smart-impulse.com](mailto:technique@smart-impulse.com)

Signature :
-------------